



MEMORANDUM

To: LPWWA Board

From: Bikis Water Consultants, LLC
Eric A. Bikis, Project Manager

Date: September 2, 2009

Re: Intake Structure Project Status Report

This report covers the period from August 5, 2009 through September 2, 2009. Notable items for this period are described below.

Intake Construction

- EPC Construction Contract: The construction phase of the contract with EPC is nearly complete (less than \$1,300 remains to be billed for construction). The final construction documentation should be submitted to Reclamation for approval before the contract is closed. Change Order No. 8 (Access road design) remains open until October 31, 2009.
- Letter of Completion to Reclamation: BWC has not received a response from Reclamation, per the Board's request. BWC recommends contacting Reclamation to follow up with the issue.
- Keys to Intake Structure: Copies of the keys to the intake structure will be distributed to some Board members. BWC and EPC have also kept copies of the key. The key accesses the lock on the gate and the lock on the shaft gates.
- Russell Engineering, Inc.: Final copies of the Russell Construction Observation reports have been provided at today's meeting. All comments on the draft report were incorporated into the final version.

Project Budget

- Drinking Water Revolving Fund: An eligibility survey was submitted for the 2010 Drinking Water Revolving Fund (DWRF) requesting funding for a water hauling station at the Animas La Plata pump station. The cost of the project was listed as \$300,000.

cc: Bud Smith, Esq.
Bob Hill, Reid Tanner, Dennis Shaw: EPC Corporation
Lena Atencio, Scott McElroy: SUIT
Peter Ortego: UMU
Tim Feehan: CWCB
Tyler Artichoker, Mark Chiarito, Rick Ehat, Kathleen Ozga, Pat Page, Pam Tirey:
Bureau of Reclamation
Dan Law: CWRPDA
Shawn Nau, Victoria Schmitt: La Plata County

P:\Project Files\059-07 La Plata West Water Authority\2009\LPWWA\BWC Status Reports\LPWWA Status Report 09-02-09.doc